NOTES:

1. CONTRACTOR IS RESPONSIBLE FOR THE REMOVAL, HAULING, AND DISPOSAL OF THE EXISTING DECKING, JOISTS, AND SIDE RAIL.

2. CONTRACTOR TO FURNISH AND INSTALL BARRICADES TO PREVENT PUBLIC FROM ACCESSING EACH WORK ZONE.

3. CONTRACTOR SHALL COORDINATE REPLACEMENT OF 2" X 8" PT JOISTS WITH CITY PRIOR TO REMOVAL OF EXISTING JOISTS.

4. CONTRACTOR TO REMOVE AND DISPOSE OF EXISTING WOOD BENCHES. CITY TO FURNISH AND INSTALL NEW BENCHES.

5. CITY TO REMOVE EXISTING ROPE LIGHTING ALONG SIDE RAIL AND REINSTALL AFTER COMPLETION OF CONSTRUCTION.

6. CITY TO REMOVE EXISTING LIGHT POLES AND REINSTALL AFTER COMPLETION OF CONSTRUCTION.

7. CITY TO REMOVE EXISTING TRASH RECEPTACLES AND REINSTALL AFTER COMPLETION OF CONSTRUCTION.

8. THE CONTRACTOR SHALL ONLY WORK IN ONE WORK ZONE AT ANY GIVEN TIME. AT SUCH TIME WORK IN AN INDIVIDUAL WORK ZONE BECOMES 100% COMPLETE, A NEW WORK ZONE CAN COMMENCE.

9. CONTRACTOR SHALL START IN WORK ZONE 1 AND WORK SEQUENCIALLY TO WORK ZONE 8.

10. IN PREPARATION FOR THE DOWNTOWN FOURTH OF JULY FESTIVITIES, CONTRACTOR SHALL COMPLETE THE SECURING OF ALL MATERIALS AND EQUIPMENT FOR THE PROJECT ON OR BEFORE JULY 3, 2019. CONTRACTOR SHALL ENSURE ALL WORK ZONES ARE ACCESSIBLE TO THE PUBLIC ON JULY 4, 2019.

11. DURING CONSTRUCTION WITHIN WORK ZONE 1, CONTRACTOR SHALL ENSURE THE FESTIVAL DECK IS ACCESSIBLE TO THE PUBLIC ON WEEKENDS FOR EVENTS.

WORK ZONE 7

WORK ZONE 6

WORK ZONE 5

WORK ZONE 8

WORK ZONE 4

WORK ZONE 3

WORK ZONE 2

WORK ZONE 1