Indian River Lagoon National Estuary Program

CHANGE ORDER

DATE: February 4, 2022

TO: Timothy Voelker
City of Stuart
121 SW Flagler Avenue
Stuart, FL 34994

FROM: Daniel Kolodny, Chief Operating Officer

RE: CONTRACT/PURCHASE ORDER NUMBER: IRL 2021-16
Change Order Number 1

CHANGE ORDER ENCUMBRANCE NUMBER (IF APPLICABLE):

CONTRACT/PROJECT NAME: The Tressler Drive Water Quality Improvement Project

CHANGE ORDER IMPACTS: This no-cost extension extends Task 1-3 deliverable due dates.

JUSTIFICATION FOR EXTENSION (if applicable): Additional funding was received from the SFWMD Indian River Lagoon License Plate Grant. The city held off advertising the bid for construction until the funding was awarded. This has slightly delayed the project and will push back the first 3 tasks of this project. The final completion date is not anticipated to change.

SCHEDULE/WORK ORDER AMOUNT IMPACTS:
Task 1 is extended from February 1, 2022 to May 1, 2022. Impact 89 days.
Task 2 is extended from June 1, 2022 to September 30, 2022. Impact 121 days.
Task 3 is extended from July 31, 2022 to September 30, 2022. Impact 61 days.
The contract amount is not changed.

_____

Approved:
Duane E. De Freese, Ph.D., Executive Director or Designee

Date: _____

Original Amount	**$**	**80,000.00**
Total Additions/Deductions to-date	**$**	**0.00**
Amount of this Change	**$**	**0.00**
Revised Amount	**$**	**80,000.00**

_____

Acknowledged:
City of Stuart

Date: _____